CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

EMB

(Pre-Measurement Sheet and

Measurement Sheet)

First & Part Bill

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / OSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

hainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
rom	To				(m)	(m)	(m)		
		Item No.1 Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. C. Prestressed / Reinforced cement concrete grade M-20 & above.							
		Measurements taken on							
		Bangla School							
		Ground floor							
		At North							
		Slab	cum	1	46.81	5.12	0.15	35.95	
		Colums	cum	38	0.27	0.27	3.25	9.00	
		Beams Shorter	cum	13	5.12	0.27	0.32	5.75	
		Beams Longer	cum	2	46.81	0.27	0.32	8.09	
		At East							
		Slab	cum	1	16.14	7.16	0.15	17.33	
		Colums	cum	15	0.38	0.28	3.25	5.19	
		Beams Shorter	cum	5	7.16	0.28	0.32	3.21	
		Beams Longer	cum	2	16.14	0.28	0.32	2.89	
		At South							
		Slab	cum	1	38.98	7.93	0.15	46.37	
		Colums	cum	33	0.38	0.28	3.65	12.82	
		Beams Shorter	cum	11	7.93	0.28	0.9	21.98	
		Beams Longer	cum	2	38.98	0.28	0.9	19.65	
							Total Executed Quantity	188.22	
							Qty Carried to Summary	188.22	

Verified on 21/05/2020

21-05-20

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.2		Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding whereverнecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts complete asper specifications **Dismantling brick/Tile work B. In cement mortar.**							
Measurements taken on									
		Bangla School							
		Ground floor							
		At North							
		Longer Wall	Cum	2	39.79	0.20	2.93	46.63	
		Shorter Wall	Cum	6	3.90	0.20	2.93	13.71	
		At East							
		Longer Wall	Cum	2	12.34	0.20	2.93	14.46	
		Shorter Wall	Cum	3	4.63	0.20	2.93	8.14	
		At South							
		Longer Wall	cum	2	30.62	0.20	2.75	33.68	
		Shorter Wall	cum	6	5.37	0.20	2.75	17.72	
		Total Executed Quantity						134.34	
		Qty Carried to Summary						**134.34**	

Verified

CONTRACTOR

PMC

21-05-20

ASSISTANT ENGINEER

21-5-20

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yhkvzn)

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / OSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency	**M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064**

ıainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
'om	**To**								
Item No.3		Dismantling cement concrete flooring or plain cement concrete work including removing and conveying the debris to distance upto 200m (within average thickness of 15 cms)							
easurements taken on									
		Bangla School							
		Ground Floor							
		Flooring							
		At North	Sqm	1	17.87	3.467		61.96	
			Sqm	1	7.69	3.6		27.67	
			Sqm	1	4.35	3.7		16.11	
			Sqm	1	4.65	3.81		17.73	
			Sqm	1	5.00	3.9		19.50	
			Sqm	1	5.62	3.93		22.09	
		Corridor	Sqm	1	41.21	1.56		64.28	
		At East	Sqm	1	15.70	4.63		72.69	
		Corridor	Sqm	1	16.13	2.06		33.23	
		At South	Sqm	5	7.40	5.65		209.05	
		Corridor	Sqm	1	38.98	2.08		81.08	
							Total Executed Quantity	625.38	
							Qty Carried to Summary	625.38	

Verified on 22/05/2020

PRAPRASAD CONSULTANTS BANGALORE

22.05.20

ASSISTANT ENGINEER
22-05-20

Asst. Executive Engineer
Yelahanka Sub Divison
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

ONTRACTOR

PMC

BRUHAT BANGALORE MAHANAGARA PALIKE

AME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / OSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency	**M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064**
Item No.4	Dismantling plastering and removing the debris with a lead upto 200m. (P.No.270, I.No. 37.50)
easurements taken on	

ainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Bangla School							
		Internal plastering							
		Ground Floor							
		At North	Sqm	2	17.87	3.467		123.91	
			Sqm	2	7.687	3.6		55.35	
			Sqm	2	4.354	3.7		32.22	
			Sqm	2	4.653	3.81		35.46	
			Sqm	2	5	3.9		39.00	
			Sqm	2	5.62	3.93		44.17	
		At East	Sqm	2	15.7	4.63		145.38	
		At South	Sqm	10	7.4	5.65		418.10	
		Deduction							
		At North							
		Doors D3	Sqm	-5	0.96		2.1	-10.08	
		D2	Sqm	-1	0.9		2.1	-1.89	
		Window	Sqm	-22	1.35		1.2	-35.64	
		At East							
		Door D4	Sqm	-2	0.85		2.1	-3.57	
		Window	Sqm	-6	1.5		1.2	-10.80	

Verified on 22/05/2020

DP PRASAD CONSULTANTS BANGALORE

22-05-20

CONTRACTOR PMC ASSISTANT ENGINEER 22-05-20 Asst. Executive Engineer Yelahanka Sub. Divison (BBMP) ASSISTANT EXECUTIVE ENGINEER Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND 'LAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / 'ITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

nage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
	To								
		Beam	Sqm	1	10.4		0.3	3.12	
		CF7 Footing	Sqm	1	35.44		0.3	10.63	
		Beam	Sqm	1	32.24		0.9	29.02	
		Column up to Plinth Beam Bottom							
		C2	Sqm	2	1.8		0.55	1.98	
		C2'	Sqm	2	1.8		0.55	1.98	
		C4	Sqm	2	1.8		0.5	1.80	
		C3	Sqm	2	1.8		0.25	0.90	
		C2	Sqm	2	1.8		0.25	0.90	
		C3	Sqm	1	1.8		0.5	0.90	
			Sqm	1	1.2		0.5	0.60	
		C2	Sqm	3	1.8		0.35	1.89	
			Sqm	3	1.2		0.35	1.26	
		C1	Sqm	1	1.8		0.35	0.63	
			Sqm	1	1.2		0.35	0.42	
		C4	Sqm	2	1.8		0.5	1.80	
			Sqm	2	1.2		0.5	1.20	
		C3,C1,C2	Sqm	3	1.8		0.05	0.27	
							Total Executed Quantity	259.49	
							Quantity Carried to Summary	259.49	

Verified on 08/06/2020

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
BBMP (WARD-24)
Yelahanka, Bangalore

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND LAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / ITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

nage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
n	To								
m No.11		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3.50m from ground level. - 0 to 5 mtrs.Specification No. KBS 4.6.2 page no.16 item no 4.29.2							
surements aken on									
		Telagu School							
		Second Roof Slab	Sqm	1	27.33	9.06		247.61	
			Sqm	1	2.14	3.6		7.76	
		Total Executed Quantity						255.37	
		Quantity Carried to Summary						255.37	

Verified on 12/06/2020

12-06-20

ONTRACTOR

PMC

ASSISTANT ENGINEER 12-06-20

Asst. Executive Engineer Yelahanka Sub. Division

ASSISTANT EXECUTIVE ENGINEER Yelahanka, Bangalore

NAME OF WORK :CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Description	Steel calculation sheet

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage				mm			m	m	m	m	kg/m	Kg's
From	To											
Item No.19		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR)										
		Roof Beam										
		Telagu School										
		B2(230X450)	1									
		Along Grid 3 between B,C,D,E,F,G,H										
		top bars		16	2	2	27.10	0.00	27.10	54.20	1.578336	85.55
		bottom bars		20	2	2	26.20	0.00	26.20	52.40	2.46615	129.23
		2LGD 8# stirrups @ 150C/C		8	176	176	1.36	0.00	1.36	238.91	0.394584	94.27
		B2(230X450)	1									
		Along Grid 2 between A,B,C,D,E,F,G,H										
		top bars		16	2	2	29.72	0.00	29.72	59.43	1.578336	93.81
		bottom bars		20	2	2	28.82	0.00	28.82	57.63	2.46615	142.13
		2LGD 8# stirrups @ 1500C/C		8	193	193	1.36	0.00	1.36	262.63	0.394584	103.63
		B1(230X450)	7									
		Along Grid B,C,D,E,F,G,H between 1,2&3										
		top bars		25	3	21	9.96	0.00	9.96	209.16	3.85336	805.97
		bottom bars		25	4	28	9.06	0.00	9.06	253.68	3.85336	977.52
		bottom extra bars		25	2	14	4.65	0.00	4.65	65.10	3.85336	250.85
		2LGD 10# stirrups @ 90 C/C		10	25	178	1.36	0.00	1.36	242.23	0.616538	149.34
		2LGD 10# stirrups @ 90 C/C		10	28	194	1.36	0.00	1.36	263.39	0.616538	162.39
		2LGD 10# stirrups @ 90 C/C		10	25	178	1.36	0.00	1.36	242.23	0.616538	149.34
		2LGD 10# stirrups @ 90 C/C		10	22	157	1.36	0.00	1.36	213.14	0.616538	131.41
										Sub Total		3275.44

Verified on 23.07.2020

23-07-20

23-07-20

CONTRACTOR

PMC

ASSISTANT ENGINEER 23-07-20

Asst. Executive Engineer
Yelahanka Sub. Divison
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / PITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
nage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
n	To								
em No.52		Concealed Conduit System - Supplying 20/25/32 mm dia 2mm thick confirming to IS 2506 with suitable size bends metal/pvc junction boxes, abhesive paste ets, and running befour concreting and slab. The conduit should de tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fisg wire whereever necessary							
asurements aken on									
		Telagu School							
		19/20mm dia, 2mm thick	Rmt		130.80			130.80	
		Total Executed Quantity						130.80	
		Quantity Carried to Summary						130.80	

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / PITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency	**M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064**

inage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
m	To								
em No.58		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons.							
asurements taken on									
		Bangla School							
		Plinth Beam							
		PB-1 (200X450)							
		Along A-A' & B-B'	Sqm	4	18.70		0.45	33.65	
		Along C	Sqm	2	6.49		0.45	5.84	
		Along D ,E,F ,G,H	Sqm	10	6.46		0.45	29.07	
		Along 4,5	Sqm	4	7.63		0.45	13.74	
		Along 1 &2	Sqm	4	34.77		0.45	62.58	
		Along 3	Sqm	2	34.77		0.45	31.29	
		PB-2 (200X450)							
		Along A,B,C,D,E,F,G,H	Sqm	14	1.8		0.45	11.34	
		Along 4,5	Sqm	4	1.7		0.45	3.06	
							Total Executed Quantity	190.58	
							Qty Carried to Summary	190.58	

CONTRACTOR

PRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yelk. Zn.)
Yelahanka, Bangalore

ASSISTANT EXECUTIVE ENGINEER

NAME OF WORK :CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Description	Steel calculation sheet

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage				mm			m	m	m	m	kg/m	Kg's
From	To											
		2L-#8mm @150c/cstirrups		8	42	83	1.30	0.00	1.30	108.32	0.394584	42.74
		PB1	1									
		PB1 B/W 4&5 Along C										
		top bars		25	2	2	7.24	0.00	7.24	14.48	3.85336	55.80
		bottom bars		25	3	3	6.34	0.00	6.34	19.02	3.85336	73.29
		2L-#8mm @150c/cstirrups		8	33	33	1.30	0.00	1.30	42.51	0.394584	16.77
		PB2										
		ALONG AA',BB',D,E,F,G,H B/W 2&3										
		top bars		10	2	14	3.00	0.00	3.00	42.00	0.616538	25.89
		bottom bars		10	2	14	2.10	0.00	2.10	29.40	0.616538	18.13
		2L-#8mm @200c/cstirrups		8	12	81	1.30	0.00	1.30	104.65	0.394584	41.29
		PB2	2									
		ALONG 4&5 B/W BB',B										
		top bars		10	2	4	3.00	0.00	3.00	12.00	0.616538	7.40
		bottom bars		10	2	4	2.10	0.00	2.10	8.40	0.616538	5.18
		2L-#8mm @200c/cstirrups		8	12	23	1.30	0.00	1.30	29.90	0.394584	11.80
		Above SSM										
		3 Nos 8#@center		8	3	3	36.32	0.00	36.32	108.95	0.394584	42.99
		8# @ 300c/c		8	122	122	0.45	0.00	0.45	54.93	0.394584	21.67
										Sub Total		4712.95
										Total Steel Quantity in Kg		41226.15
										Total Steel Quantity in tonne		41.23

Verified 23/08/2020

CONTRACTOR

TRAPPASAD CONSULTANTS BANGALORE PMC

23-08-20

ASSISTANT ENGINEER

23-08-20

Asst. Executive Engineer
Yelahanka Sub Division
ASSISTANT EXECUTIVE ENGINEER
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND LAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / ITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064								
age in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
	To								
No.116		Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary.							
surements ken on									
		Telagu School							
		25mm dia, 2mm thick	Rmt		107.10			107.10	
							Total Executed Quantity	107.10	
							Qty Carried to Summary	107.10	

Verified on 15/09/2020

CONTRACTOR

PMC

15-09-20

ASSISTANT ENGINEER

15-09-20

Asst. Executive Engineer
Yelahanka Sub-Division
(BBMP Ylk. Zn)
Yelahanka, Bangalore

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

E OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

gency: M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

nage in m		Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
n	To										
		Vide Total executed Quantity from premeasuremet Page no. 6						432.34			
							Tender Quantity	432.34			
							Now To be Paid Qty	432.34	70.54	30497.06	
tem No.6		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no. 7-8						548.59			
							Tender Quantity	768.16			
							Now To be Paid Qty	548.59	509.17	279324.89	
Item No.7		KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. Specification No. KBS Pg No 7, Item No 2.15									
			cum								
		Vide Total executed Quantity from premeasuremet Page no. 9						31.31			
							Tender Quantity	41.77			
							Now To be Paid Qty	31.31	2754.49	86235.37	
Item No.8		Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no. 10-11						61.19			
							Tender Quantity	92.14			
							Now To be Paid Qty	61.19	5785.67	354031.15	
Item No.9		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no. 12-13						259.49			
							Tender Quantity	405.67			
							Now To be Paid Qty	259.49	292.57	75918.99	

CONTRACTOR

SIDDAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yak. Zn.)
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

E OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

gency: M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

nage in m		Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
n	To										
		Parapet wall	Sqm	1	149.6		1	149.6			
							Total Executed Quantity	149.60			
							Tender Quantity	134.03			
							Quantity Upto 125%	149.60			
							Now To be Paid Qty				
							Quantity Upto 125%	149.60	336.80	50385.28	
tem No.27		Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (FF)									
easurements taken on											
		Telugu School									
		Class Room	Sqm	2	6.76		2.85	38.53			
			Sqm	2	4.13		2.85	23.54			
		Class Room	Sqm	2	6.76		2.85	38.53			
			Sqm	1	4.08		2.85	11.63			
		Deduction									
		D	Sqm	-2	0.9		2.1	-3.78			
		W	Sqm	-2	1.8		1.2	-4.32			
							Total Executed Quantity	104.13			
							Tender Quantity	967.80			
							Now To be Paid Qty	104.13	238.14	24798.23	
Item No.28		Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (SF)									
Measurements taken on											
		Telugu School									
		Class Room	Sqm	2	12.83		2.85	73.1			
			Sqm	2	6.83		2.85	38.9			
		Class Room	Sqm	2	12.6		2.85	71.8			
			Sqm	1	6.83			19.5			
		Chajja	Sqm	4	6.83	0.6		16.4			
			Sqm	2	6.83		0.1	1.4			
			Sqm	2	3.52	0.6		4.2			
			Sqm	1	3.52		0.1	0.4			

CONTRACTOR

SUDARSHAN PRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER 8/9/2020

Asst. Executive Engineer
Yelahanka Sub. Divison
ASSTT. EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

ncy: M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

age in m To	Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Stairs Waist Slab	Sqm	2	1.2	3.6		8.64			
	Coridor Ceiling	Sqm	1	29.73	1.6		47.57			
		Sqm	1	1.9	2.5		4.75			
		Sqm	1	9	1.08		9.72			
						Total Executed Quantity	156.53			
						Tender Quantity	812.02			
						Now To be Paid Qty	156.53	261.95	41004.29	
tem No.31	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(SF)									
asurements taken on										
	Telugu School									
	Class Room	Sqm	1	12.83	6.83		87.63			
	Class Room	Sqm	1	12.6	6.83		86.06			
	Chajja	Sqm	4	6.83	0.6		16.39			
		Sqm	2	6.83		0.1	1.37			
		Sqm	2	3.52	0.6		4.22			
		Sqm	1	3.52		0.1	0.35			
		Sqm	2	4.08	0.6		4.90			
		Sqm	1	4.08		0.1	0.41			
		Sqm	2	6.83	0.6		8.20			
		Sqm	1	6.83		0.1	0.68			
	Chajja Bottom	Sqm	1	7.3	0.9		6.57			
	Stairs Waist Slab	Sqm	2	1.2	3.6		8.64			
	Coridor Ceiling	Sqm	1	29.73	1.6		47.57			
		Sqm	1	1.9	2.5		4.75			
		Sqm	1	9	1.08		9.72			
						Total Executed Quantity	287.45			
						Tender Quantity	272.09			
						Quantity Upto 125%	287.45			
						Now To be Paid Qty				
						Quantity Upto 125%	287.45	268.76	77255.57	
Item No.32	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification.									
Measurements taken on										
	Telugu School									

CONTRACTOR

PMC

ASSISTANT ENGINEER 21/1/2020

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yhk Zn)
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

Agency: M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		D	Sqm	-2	0.9		2.1	-3.78			
		W	Sqm	-2	1.8		1.2	-4.32			
		Second floor									
		Class Room	Sqm	2	12.83						
			Sqm	2	6.83		2.85	73.13			
		Class Room	Sqm	2	12.6		2.85	38.93			
			Sqm	1	6.83		2.85	71.82			
		Chajja	Sqm	4	6.83	0.6	2.85	19.47			
			Sqm	2	6.83		0.1	16.39			
			Sqm	2	3.52	0.6		1.37			
			Sqm	1	3.52		0.1	4.22			
			Sqm	2	4.08	0.6		0.35			
			Sqm	1	4.08		0.1	4.90			
			Sqm	2	6.83	0.6		0.41			
			Sqm	1	6.83		0.1	8.20			
		Deduction						0.68			
		D	Sqm	-3	1.2		2.1	-7.56			
		W	Sqm	-6	1.8		1.2	-12.96			
		WI	Sqm	-2	1.2		1.2	-2.88			
							Total Executed Quantity	704.717			
							Tender Quantity	2510.57			
							Now To be Paid Qty	704.72	102.06	71923.37	
Item No.34		Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications page no117 item no 15.49.1 . KSRB 15-14.1 : Extra over Item 15-14.1 for applying oil bound washable distemper on ceiling and / or sloping roof										
Measurements taken on											
		Telugu School									
		ceiling									
		Ground Floor									
		Stairs Waist Slab	Sqm	2	1.2	3.6		8.64			
		Coridor Ceiling	Sqm	1	29.73	1.6		47.57			
			Sqm	1	1.9	2.5		4.75			
			Sqm	1	9	1.08		9.72			
		Chajja Portion	Sqm	1	7.3	0.9		6.57			
		First Floor									
		Class Room	Sqm	1	6.76	4.15		27.92			
		Class Room	Sqm	1	6.76	4.2		28.39			

DEEPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER 18/9/2020

Asst. Executive Engineer
Yelahanka Sub. Divison
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

Agency M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Outer Chajja	Sqm	1							
		Chajja Bottom	Sqm	1	9	0.6		5.40			
		Internal Chajja	Sqm	4	7.3	0.9		6.57			
			Sqm	2	6.76	0.6		16.22			
		Stairs Waist Slab	Sqm	2	6.76		0.1	1.35			
		Coridor Ceiling	Sqm	1	1.2	3.6		8.64			
			Sqm	1	29.73	1.6		47.57			
			Sqm	1	1.9	2.5		4.75			
		Second Floor			9	1.08		9.72			
		Class Room	Sqm	1							
		Class Room	Sqm	1	12.83	6.83		87.63			
		Chajja	Sqm	4	12.6	6.83		86.06			
			Sqm	2	6.83	0.6		16.39			
			Sqm	2	6.83		0.1	1.37			
			Sqm	1	3.52	0.6		4.22			
			Sqm	2	3.52		0.1	0.35			
			Sqm	1	4.08	0.6		4.90			
			Sqm	2	4.08		0.1	0.41			
			Sqm	1	6.83	0.6		8.20			
		Chajja Bottom	Sqm	1	6.83		0.1	0.68			
		Stairs Waist Slab	Sqm	2	7.3	0.9		6.57			
		Coridor Ceiling	Sqm	1	1.2	3.6		8.64			
			Sqm	1	29.73	1.6		47.57			
			Sqm	1	1.9	2.5		4.75			
			Sqm	1	9	1.08		9.72			
							Total Executed Quantity	521.235			
							Tender Quantity	1776.38			
							Now To be Paid Qty	521.23	133.81	69746.42	
		Item No.38 Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification.									
Measurements taken on											
		Telugu School									
		Terrace Floor									
			Sqm	1	27.1	9		243.9			

DIRECTOR

PMC

ASSISTANT ENGINEER

18/9/2020

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
ASSISTANT EXECUTIVE ENGINEER
Yelahanka, Bangalore

BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

MEASUREMENT SHEET

First & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064									
Chainage in m	Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From To										
	Vide Total executed Quantity from premeasuremet Page no. 29						75.00			
						Tender Quantity	625.3			
						Now To be Paid Qty	75.00	55.65	4173.75	
Item No.115	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary.									
	Telugu School	Rmt								
	Vide Total executed Quantity from premeasuremet Page no. 30						98.10			
						Tender Quantity	166.95			
						Now To be Paid Qty	98.10	53.55	5253.26	
Item No.116	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary.									
	Telugu School	Rmt								
	Vide Total executed Quantity from premeasuremet Page no. 31						107.10			
						Tender Quantity	166.95			
						Quantity Upto 125%	107.10			
						Now To be Paid Qty	107.10	56.70	6072.57	
Item No.118	Supplying and fixing Metal Fan Box with Round Hook									
	Telugu School	Nos								
	Vide Total executed Quantity from premeasuremet Page no. 39						12.00			
						Tender Quantity	53.0			
						Now To be Paid Qty	12.00	89.25	1071.00	
								Total Amount	8832698.7	
								12% GST	1059923.839	
								Grand Total Amount	9892622.495	

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
(ASSISTANT EXECUTIVE ENGINEER)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.							
Item No.15									
Measurements taken on									
		Telagu School							
		Mass Concrete in Front of Building	Cum	7	0.3	0.3	0.3	0.19	
			Cum	7	0.23	0.23	0.3	0.11	
		Bangla School							
		Footing Verified on 26/08/2020							
		C2 Footing	Cum	2	4	3.8	0.7	21.28	
		C2' Footing	Cum	2	5.1	3	0.7	21.42	
		C4 Footing	Cum	2	3.5	3.8	0.75	19.95	
		CF1 Footing	Cum	1	9.2	2.2	0.3	6.07	
		Beam	Cum	1	9.2	0.9	0.7	5.80	
		CF2 Footing	Cum	1	6.2	4.8	0.5	14.88	
		Beam	Cum	1	6.2	0.9	0.5	2.79	
		CF3 Footing	Cum	1	6	2.6	0.3	4.68	

26-08-20

26-08-20

CONTRACTOR

PMC

26-08-20 ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub. Divison
BBMP
Yelahanka, Bangalore
ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

AME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / SPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

Agency M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

inage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
m	To								
		Beam	Cum	1	6	0.6	0.45	1.62	
		CF4 Footing	Cum	3	6.2	3.4	0.45	28.46	
		Beam	Cum	3	6.2	0.7	0.45	5.86	
		CF 5 Footing	Cum	1	6.2	4.2	0.65	16.93	
		Beam	Cum	1	6.2	0.9	0.25	1.40	
		CF 6 Footing	Cum	1	4.6	3.4	0.45	7.04	
		Beam	Cum	1	4.6	0.6	0.3	0.83	
		CF 6 Footing	Cum	1	4.6	3.4	0.45	7.04	
		Beam	Cum	1	4.6	0.6	0.3	0.83	
		CF7 Footing	Cum	1	15.12	2.6	0.3	11.79	
		Beam	Cum	1	15.12	1	0.9	13.61	
		Column up to Plinth Beam Bottom							
		C2	Cum	2	0.6	0.3	0.55	0.20	
		C2'	Cum	2	0.6	0.3	0.55	0.20	
		C4	Cum	2	0.6	0.3	0.5	0.18	
		C3	Cum	2	0.6	0.3	0.25	0.09	
		C2	Cum	2	0.6	0.3	0.25	0.09	
		C3	Cum	1	0.6	0.3	0.5	0.09	
			Cum	1	0.3	0.3	0.5	0.05	
		C2	Cum	3	0.6	0.3	0.35	0.19	
			Cum	3	0.3	0.3	0.35	0.09	

Verified on 26/08/2020

26/08/2020

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub Divison
(SWM - YNK. Zn)
Yelahanka, Bangalore

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / PITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

First & Part Bill

gency M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

nage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
n	To								
		C1	Cum	1	0.6	0.3	0.35	0.06	
			Cum	1	0.3	0.3	0.35	0.03	
		C4	Cum	2	0.6	0.3	0.5	0.18	
			Cum	2	0.3	0.3	0.5	0.09	
		C3,C1,C2	Cum	3	0.6	0.3	0.05	0.03	
		Plinth Beam							
		PB-1 (200X450)							
		Along A-A' & B-B'	Cum	2	18.70	0.2	0.45	3.37	
		Along C	Cum	1	6.49	0.2	0.45	0.58	
		Along D ,E,F ,G,H	Cum	5	6.46	0.2	0.45	2.91	
		Along 4,5	Cum	2	7.63	0.2	0.45	1.37	
		Along 1 &2	Cum	2	34.77	0.2	0.45	6.26	
		Along 3	Cum	1	34.77	0.2	0.45	3.13	
		PB-2 (200X450)							
		Along A,B,C,D,E,F,G,H	Cum	7	1.8	0.2	0.45	1.13	
		Along 4,5	Cum	2	1.7	0.2	0.45	0.31	
							Total Executed Quantity	**213.18**	
							Quantity Carried to Summary	**213.18**	

Verified on 26/08/2020

CTC

26/08/20

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Yelahanka Sub Division

ASSISTANT EXECUTIVE ENGINEER
(BBMP Ynk. Zn)